

CBD Street Improvements- Phase 2 Knoxville, Iowa

Schedule

2014

Stage B

- March 3rd - May 31st

Stage C

- June 1st- August 30th

Stage D

- August 30th- November 30th

Stage B

3/3-3/8

- Traffic Control, Erosion Control, Pavement Removal, Sanitary Sewer

3/10-3/15

- Sanitary Sewer, Water

3/17-3/22

- Sanitary Sewer, Water

3/24-3/29

- Sanitary Sewer, Water

3/31-4/5

Sanitary Sewer, Water

4/7-4/12

- Sanitary Sewer, Water, Storm Sewer

4/14-4/19

- Storm Sewer, Subdrain, Electrical

4/21-4/26

- Subbase, Pavement, Subdrain, Electrical

4/28-5/3

- Subbase, Pavement, Subdrain, Electrical

5/5-5/10

- Subbase, Pavement, Subdrain, Electrical

5/12-5/17

- Subbase, Pavement, Subdrain

5/19-5/24

- Pavement, Subdrain

5/24-5/31

Pavement, Pavement Markings

Stage C

6/2-6/7

- Traffic Control, Erosion Control, Pavement Removal, Sanitary Sewer 6/9-6/14

- Sanitary Sewer, Water

6/16-6/21

- Sanitary Sewer, Water

6/23-6/28

- Sanitary Sewer, Water

6/30-7/5

- Sanitary Sewer, Water

7/7-7/12

- Sanitary Sewer, Water, Storm Sewer

7/14-7/19

- Storm Sewer, Subdrain, Electrical

7/21-7/26

- Subbase, Pavement, Subdrain, Electrical

7/28-8/2

- Subbase, Pavement, Subdrain, Electrical

8/4-8/9

- Subbase, Pavement, Subdrain, Electrical

8/11-8/16

- Subbase, Pavement, Subdrain

8/18-8/23

- Pavement, Subdrain

8/25-8/30

- Pavement, Pavement Markings

Stage B

9/1-9/6

- Traffic Control, Erosion Control, Pavement Removal, Sanitary Sewer 9/8-9/13

- Sanitary Sewer, Water

9/15-9/20

Sanitary Sewer, Water

9/22-9/27

Sanitary Sewer, Water

9/29-10/4

- Sanitary Sewer, Water

10/6-10/11

- Sanitary Sewer, Water, Storm Sewer

10/13-10/18

- Storm Sewer, Subdrain, Electrical

10/20-10/25

- Subbase, Pavement, Subdrain, Electrical

10/27-11/1

- Subbase, Pavement, Subdrain, Electrical

11/3-11/8

Subbase, Pavement, Subdrain, Electrical

11/10-11/15

- Subbase, Pavement, Subdrain

11/17- 11/22

- Pavement, Subdrain

11/24- 11/29

- Pavement, Pavement Markings